

**Grantee: Kane County, IL**

**Grant: B-08-UN-17-0003**

**January 1, 2016 thru March 31, 2016 Performance Report**

---



**Grant Number:**

B-08-UN-17-0003

**Obligation Date:****Award Date:****Grantee Name:**

Kane County, IL

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$2,576,369.00

**Grant Status:**

Active

**QPR Contact:**

Joshua Beck

**LOCCS Authorized Amount:**

\$2,576,369.00

**Estimated PI/RL Funds:**

\$1,411,273.00

**Total Budget:**

\$3,987,642.00

## Disasters:

**Declaration Number**

NSP

## Narratives

**Areas of Greatest Need:**

Kane County has identified multiple areas of greatest need, these areas include the following census tracts:  
 8501,8503.01,8503.02, 8502.01,8502.02, 8504, 8518.01,8518.02,8520, 8521, 8519.02,8529.02,8529.05,8530.01, 8530.02, 8530.04, 8505, 8506, 8501, 8545.02, 8524.03, 8524.02, 8507.02, 8525, 8526.01, 8526.02, 8520.01, 8520.03, 8520.02, 8521, 8522, 8522.01, 8522.02, 8523, 8525, 8527, 8528.02,8528.01, 8545.01, 8505, 8506, 8545.02, 8524.03, 8524.01, 8525.03, 8524.01, 8507.01, 8507.03, 8545.01, 8545, 8540.02, 8529.03, 8529.04

**Distribution and and Uses of Funds:**

NSP funds will be used by Development Partners approved by the Kane County NSP Commission to purchase and rehabilitate foreclosed upon homes.

**Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$4,583,580.43

**Total Budget**

\$0.00

\$3,895,811.18

**Total Obligated**

\$0.00

\$3,895,811.18

**Total Funds Drawdown**

\$51,708.00

\$3,716,455.23

**Program Funds Drawdown**

\$0.00

\$2,400,074.50



<b>Program Income Drawdown</b>	\$51,708.00	\$1,316,380.73
<b>Program Income Received</b>	\$20,000.00	\$1,356,620.63
<b>Total Funds Expended</b>	\$51,708.00	\$3,711,448.70
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$386,455.35	\$0.00
<b>Limit on Admin/Planning</b>	\$257,636.90	\$339,517.01
<b>Limit on State Admin</b>	\$0.00	\$339,517.01

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$644,092.25	\$954,092.00

## Overall Progress Narrative:

As of March 31, 2016 Kane County had drawn and expended 144.0% of its NSP allocation. Below you find a financial summary of Kane County's Neighborhood Stabilization Program that includes entitlement funds and program income received to date:

Total amount of Neighborhood Stabilization Program funds available:

Entitlement Funds: \$2,576,369.00  
Program Income: \$1,356,620.63

Total: \$3,932,989.63

Total amount of Neighborhood Stabilization Program funds expended/drawn:

Entitlement Funds: \$2,400,075.50  
Program Income: \$1,316,380.73

Total: \$3,716,455.24

Kane County has expended 94% of all available NSP funds as of March 31, 2016.

Using the the definition of Expended funds as described by HUD's July 24, 2012 Policy Alert, Kane County has expended \$3,664,748.23 as of December 31, 2015.

Currently Kane County has expended/drawn \$905,578.04 or 20.9% of its Neighborhood Stabilization Program funds on households earning less than 50% of area median income.

Kane County is required to expend an additional \$111,747.00 to meet the 25% set aside requirement as stated in the Housing and Economic Recovery Act. Kane County is currently working with Habitat for Humanity of the Northern Fox Valley to assist 5 households that have income at or below 50% area median income. Habitat for Humanity has acquired all units as of March 31, 2016.

All (5) five units are projected to be complete and occupied by eligible homebuyers by Fall of 2016.

Kane County and its development partners in the Neighborhood Stabilization Program have



completed the purchase of 20 single family homes that are within the Areas of Greatest Need identified by the county's Substantial Amendment submitted to the Department of Housing and Urban Development in the fall of 2008. Of the 20 single family homes purchased 17 are homeownership units and 3 rental units.

These purchases occurred in the following jurisdictions within Kane County:

- Village of Carpentersville 12 Units
- Village of South Elgin 3 Units
- Village of North Aurora 1 Unit
- City of St. Charles 1 Unit
- City of Batavia 2 Unit
- Aurora Township 1 Unit

The status of 20 units as of December 31, 2015 is listed below:

Homeownership units:

- 124 South River Street; Batavia (Purchased, Rehab Underway)
- 394 Tee Lane; Village of Carpentersville (Purchased, Site Planning Underway)
- 128 Mora Road; Village of Carpentersville (Purchased, Rehab underway)
- 2120 Tee Pee Lane; Village of Carpentersville (Purchased, Site Planning underway)
- 39 Robin Road; Village of Carpentersville (Sold 02-12-2016)
- 527 McKinley Avenue; City of Batavia (Sold 11/06/2014)
- 158 Sioux Avenue; Village of Carpentersville (Sold 07/02/2014)
- 50 Ash Street; Village of Carpentersville (Sold 05/30/2013)
- 980 Berkley Street; Village of Carpentersville (Sold 08/03/2012)
- 3 Evergreen Lane; Village of Carpentersville (Sold 01/17/2013)
- 107 Madera Circle; Village of Carpentersville (Sold 08/12/2012)
- 107 Del Rio Road; Village of Carpentersville (Sold 11/30-2012)
- 1524 Plymouth Circle; Village of Carpentersville (Sold 06/06/2011)
- 256 East Plum Street; Village of South Elgin (Sold 07/24/2011)
- 1912 Moore Avenue; City of St. Charles (Sold 01/10/2012)
- 477 West Spring Street; Village of South Elgin (Sold 11/17/2011)
- 1934 Cherokee Road; Village of Carpentersville (Sold 12/23/2011)

Rental Units:

- 276 Harvard Circle; South Elgin (Occupied 12/15/2011)
- 214 West Arrowhead Street; North Aurora (Occupied 07/18/2011)
- 399 South Kendall Street; Aurora Township (Occupied 10/27/2011)

Total rental units acquired and rehabbed/constructed (completed/underway)

3 units completed

Total homebuyer units acquired and rehabbed/constructed (completed/underway)

3 units under construction, 12 units completed; 12 of 15 units occupied

Total number of homebuyer units sold (LH25 and 51-120% AMI)

12 units sold to households earning between 51-102% AMI

2 units sold to households earning less 50% AMI

Total number of rental units occupied (LH 25 and 51-120% AMI)

0 units occupied by households earning between 51-102% AMI

3 units occupied by households earning less 50% AMI

Total number of properties acquired and land-banked

0 properties acquired and land banked

Total number of units demolished

0 properties acquired and demolished

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP-02, Purchase and Rehabilitation	\$0.00	\$3,596,363.00	\$2,270,174.50



NSP-06, Administration

\$0.00

\$391,279.00

\$129,900.00



## Activities

**Project # / Title:** NSP-02 / Purchase and Rehabilitation

**Grantee Activity Number:** HFHNV0001

**Activity Title:** HFH of Northern Fox Valley Acq & Rehab

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSP-02

**Projected Start Date:**

07/01/2013

**Benefit Type:**

Direct ( Household )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Purchase and Rehabilitation

**Projected End Date:**

12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Habitat for Humanity of Northern Fox Valley

Overall	Jan 1 thru Mar 31, 2016	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$310,000.00
<b>Total Budget</b>	\$0.00	\$310,000.00
<b>Total Obligated</b>	\$0.00	\$310,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$261,486.04
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$261,486.04
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$261,486.04
Habitat for Humanity of Northern Fox Valley	\$0.00	\$261,486.04
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Kane County and its Development Partner Habitat for Humanity of Northern Fox Valley will purchase and rehabilitate 6 units of foreclosed or abandoned single family homes that will then be sold to homeowners who earn less than 50% of Area Median Income.

**Location Description:**

Activity will focus on areas of greatest needs north of IL Highway 38, including Unincorporated areas of Kane County, the City of St. Charles, and the Village of Carpentersville.

**Activity Progress Narrative:**

Habitat for Humanity is under contract to complete the acquisition and rehabilitation of 5 foreclosed units within the Areas of Greatest Need established by the Kane County Substantial Amendment. All units will be available to households at or below



50% of Area Median Income.

One unit has been completed, the other 4 units are different phases of rehabilitation .

158 Soix Avenue; Carpentersville

Unit was sold to a qualified household 07/02/2014.

39 Robin Road; Carpenetersville

Unit was sold to a qualified household 02/12/2016.

394 Tee Lane; Carpentersville

Unit acquisition complete, site planning underway.

128 Mora Road; Carpentersville

Unit acquisition complete, Demolition is complete.

2120 Tee Pee Lane; Carpentersville

Unit acquisition complete, Demolition is complete.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Properties		0		1/6

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		1/6
# of Singlefamily Units		0		1/6

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner Households	0	0	0	0/6	0/0	0/6	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$310,000.00
Total Other Funding Sources	\$0.00



<b>Grantee Activity Number:</b>	<b>MHL-1-R</b>
<b>Activity Title:</b>	<b>Mercy Housing Lakefront -- Rehab</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
NSP-02

**Project Title:**  
Purchase and Rehabilitation

**Projected Start Date:**  
05/28/2010

**Projected End Date:**  
03/01/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
Mercy Housing LakeFront

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$902,744.93
<b>Total Budget</b>	\$0.00	\$902,744.93
<b>Total Obligated</b>	\$0.00	\$902,744.93
<b>Total Funds Drawdown</b>	\$0.00	\$902,744.93
<b>Program Funds Drawdown</b>	\$0.00	\$591,897.32
<b>Program Income Drawdown</b>	\$0.00	\$310,847.61
<b>Program Income Received</b>	\$20,000.00	\$866,021.08
<b>Total Funds Expended</b>	\$0.00	\$902,744.93
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Mercy Housing Lakefront will be rehabing foreclosed properties with in the City of St. Charles, the Village of North Aurora, the Village of Carpentersville, and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Location Description:**

Mercy Housing Lakefront will be rehabing foreclosed properties with in the City of St. Charles, the Village of North Aurora, the Village of Carpentersville, and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	8/8
<b>#Energy Star Replacement</b>	0	45/0





#Additional Attic/Roof Insulation	0	8/0
#High efficiency heating plants	0	8/8
#Efficient AC added/replaced	0	8/0
#Replaced thermostats	0	8/0
#Replaced hot water heaters	0	8/8
#Light Fixtures (indoors) replaced	0	42/0
#Light fixtures (outdoors)	0	22/0
#Refrigerators replaced	0	9/8
#Clothes washers replaced	0	8/0
#Dishwashers replaced	0	9/8
#Units with solar panels	0	0/0
#Low flow toilets	0	11/0
#Low flow showerheads	0	9/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	8/8
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Singlefamily Units	0	8/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	3/8	8/8	62.50
# Owner Households	0	0	0	2/0	3/8	8/8	62.50

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** SSL0001

**Activity Title:** Spillane & Sons Ltd. Acq. & Rehab

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSP-02

**Projected Start Date:**

12/01/2013

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Purchase and Rehabilitation

**Projected End Date:**

10/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Spillane & Sons Ltd.

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$487,256.00
<b>Total Budget</b>	\$0.00	\$487,256.00
<b>Total Obligated</b>	\$0.00	\$487,256.00
<b>Total Funds Drawdown</b>	\$51,708.00	\$394,666.25
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$51,708.00	\$394,666.25
<b>Program Income Received</b>	\$0.00	\$153,287.82
<b>Total Funds Expended</b>	\$51,708.00	\$394,666.25
Spillane & Sons Ltd.	\$51,708.00	\$394,666.25
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Kane County and its Development Partner Spillane & Sons Ltd. are purchasing and rehabilitating a foreclosed upon single family home situated in a unincorporated area of the City of Batavia. The home is need of substantial rehabilitation, which includes all new windows, a new roof, lead based paint removal, and mold remediation.

**Location Description:**

Activity is located in an unincorporated section of the City of Batavia which is identified as an area of greatest need in Kane County's Substantial Amendment.

**Activity Progress Narrative:**

Spillane & Sons is under contract to complete the acquisition and rehabilitation of 2 foreclosed units within the Areas of Greatest Need established by the Kane County Substantial Amendment. Both units will be available to households earning less than 120% of Area Median Income. Currently one unit has been completed. Spillane & Sons has acquired its second unit and rehabilitation has begun. Rehab should be complete by the end of May 2016.  
527 McKinley Avenue; Batavia  
Unit was sold to a qualified household on 11/05/2014.  
124 South River Street; Batavia  
Unit acquisition complete, rehab is over 75% complete.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	1/1
#Additional Attic/Roof Insulation	0	1/1
#Efficient AC added/replaced	0	1/0
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	7/7
#Light fixtures (outdoors)	0	3/4
#Refrigerators replaced	0	1/1
#Dishwashers replaced	0	1/1
#Low flow toilets	0	1/1
#Low flow showerheads	0	1/1
# of Substantially Rehabilitated	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	