

Grantee: Kane County, IL

Grant: B-08-UN-17-0003

July 1, 2018 thru September 30, 2018 Performance Report



Grant Number:

B-08-UN-17-0003

Obligation Date:**Award Date:****Grantee Name:**

Kane County, IL

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$2,576,369.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$2,576,369.00

Estimated PI/RL Funds:

\$1,865,271.72

Total Budget:

\$4,441,640.72

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

Kane County has identified multiple areas of greatest need, these areas include the following census tracts:
 8501,8503.01,8503.02, 8502.01,8502.02, 8504, 8518.01,8518.02,8520, 8521, 8519.02,8529.02,8529.05,8530.01, 8530.02, 8530.04, 8505, 8506, 8501, 8545.02, 8524.03, 8524.02, 8507.02, 8525, 8526.01, 8526.02, 8520.01, 8520.03, 8520.02, 8521, 8522, 8522.01, 8522.02, 8523, 8525, 8527, 8528.02,8528.01, 8545.01, 8505, 8506, 8545.02, 8524.03, 8524.01, 8525.03, 8524.01, 8507.01, 8507.03, 8545.01, 8545, 8540.02, 8529.03, 8529.04

Distribution and and Uses of Funds:

NSP funds will be used by Development Partners approved by the Kane County NSP Commission to purchase and rehabilitate foreclosed upon homes.

Definitions and Descriptions:**Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

To Date

\$5,231,896.96

Total Budget

\$0.00

\$4,351,367.17

Total Obligated

\$0.00

\$4,312,005.47

Total Funds Drawdown

\$0.00

\$4,209,728.11

Program Funds Drawdown

\$0.00

\$2,566,871.72



Program Income Drawdown	\$0.00	\$1,642,856.39
Program Income Received	\$20,000.00	\$1,755,636.47
Total Funds Expended	\$0.00	\$4,210,836.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$386,455.35	\$0.00
Limit on Admin/Planning	\$257,636.90	\$338,408.55
Limit on Admin	\$0.00	\$338,408.55
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00
Progress towards LH25 Requirement	\$1,110,410.18	\$1,044,574.18

Overall Progress Narrative:

As of September 30, 2018 Kane County had drawn and expended 163.40% of its NSP allocation. Below you find a financial summary of Kane County's Neighborhood Stabilization Program that includes entitlement funds and program income received to date:

Total amount of Neighborhood Stabilization Program funds available:

Entitlement Funds: \$2,576,369.00
Program Income: \$1,755,636.47

Total: \$4,332,005.47

Total amount of Neighborhood Stabilization Program funds expended/drawn:

Entitlement Funds: \$2,566,871.72
Program Income: \$1,642,856.39

Total: \$4,209,728.11

Kane County has expended 97.18% of all available NSP funds as of September 30, 2018.

Using the the definition of Expended funds as described by HUD's July 24, 2012 Policy Alert, Kane County has expended \$4,209,728.11 as of June 30, 2018.

NSP CLOSEOUT PLAN

Status of Kane County's Grant:

Kane County's NSP grant is currently open. Redevelopment work is currently ongoing, status of each project is listed within the individual QPR activity.

1. Have you received HUD Closeout Technical Assistance? (Yes or No) If so, when?

No, Kane County is not currently working with any TA provider(s) regarding this grant.

2. What is your closeout status/timeline? Are you ready to closeout? If not, what is keeping you from closing out? (i.e. What are your outstanding projects/activities? Do you still need to allocate funds to new projects/activities?)

At this time Kane County is not able to close out its NSP grant because it has not met its 25% set aside amount for households earning less than 50% of area median income.

Below is a schedule for selecting a developer to assist the county in meeting this requirement.

- Select Developer through RFP Process 11-30-2017 Completed
- Obligate balance of NSP funds in DRGR 02-28-2018 Completed
- Acquire Property(ies) 06-30-2018 Underway
- Rehabilitate Property(ies) 11-30-2019 Underway



- Sell Property(ies) to Eligible Homebuyer(s) 12-31-2019
 - Initiate the closeout process 02-28-2020
3. What is your grant balance, per your internal records?
 HUD Grant Balance = \$9,497.28 PrograIncome Balance = \$112,780.08
4. What is your program income, per your internal records?
 \$1,755,636.47
5. Are your internal financial records reconciled with the information reported in DRGR?
 YES
6. Are you up to date in your DRGR Reporting requirements?
 YES
7. Do you need Technical Assistance to clean-up your information in DRGR? If so, what information needs to be cleaned-up?
 NO

Currently Kane County has expended/drawn \$1,044,574.18 or 24.11% of its Neighborhood Stabilization Program funds on households earning less than 50% of area median income. Kane County is required to expend an additional \$38,427.19 to meet the 25% set aside requirement as stated in the Housing and Economic Recovery Act. Kane County has executed a funding agreement with Habitat for Humanity of the Northern Fox Valley to assist 2 households that have income at or below 50% area median income.

Kane County and its development partners in the Neighborhood Stabilization Program have completed the purchase of 21 single family homes that are within the Areas of Greatest Need identified by the county's Substantial Amendment submitted to the Department of Housing and Urban Development in the fall of 2008. Of the 21 single family homes purchased 18 are homeownership units and 3 rental units.

These purchases occurred in the following jurisdictions within Kane County:

- Village of Carpentersville 13 Units
- Village of South Elgin 3 Units
- Village of North Aurora 1 Unit
- City of St. Charles 1 Unit
- City of Batavia 3 Units
- Aurora Township 1 Unit

The status of 22 units as of September 30, 2018 is listed below:

Homeownership units:

- 148 Sioux Avenue; Village of Carpentersville (Purchased, Rehab planning underway)
- 229 South Harrison Street; City of Batavia (Sold 01/26/2018)
- 394 Tee Lane; Village of Carpentersville (Sold 05/15/2017)
- 128 Mora Road; Village of Carpentersville (Sold 05/04/2017)
- 2120 Tee Pee Lane; Village of Carpentersville (Sold 09/28/2017)
- 124 South River Street; Batavia (Sold 08/31/2016)
- 39 Robin Road; Village of Carpentersville (Sold 02/12/2016)
- 527 McKinley Avenue; City of Batavia (Sold 11/06/2014)
- 158 Sioux Avenue; Village of Carpentersville (Sold 07/02/2014)
- 50 Ash Street; Village of Carpentersville (Sold 05/30/2013)
- 980 Berkley Street; Village of Carpentersville (Sold 08/03/2012)
- 3 Evergreen Lane; Village of Carpentersville (Sold 01/17/2013)
- 107 Madera Circle; Village of Carpentersville (Sold 08/12/2012)
- 107 Del Rio Road; Village of Carpentersville (Sold 11/30-2012)
- 1524 Plymouth Circle; Village of Carpentersville (Sold 06/06/2011)
- 256 East Plum Street; Village of South Elgin (Sold 07/24/2011)
- 1912 Moore Avenue; City of St. Charles (Sold 01/10/2012)
- 477 West Spring Street; Village of South Elgin (Sold 11/17/2011)
- 1934 Cherokee Road; Village of Carpentersville (Sold 12/23/2011)

Rental Units:

- 276 Harvard Circle; South Elgin (Occupied 12/15/2011)
- 214 West Arrowhead Street; North Aurora (Occupied 07/18/2011)
- 399 South Kendall Street; Aurora Township (Occupied 10/27/2011)



Total rental units acquired and rehabbed/constructed (completed/underway)
 3 units completed
 Total homebuyer units acquired and rehabbed/constructed (completed/underway)
 19 units completed/underway; 18 of 19 units occupied
 Total number of homebuyer units sold (LH25 and 51-120% AMI)
 13 units sold to households earning between 51-102% AMI
 5 unit sold to households earning less 50% AMI
 Total number of rental units occupied (LH 25 and 51-120% AMI)
 0 units occupied by households earning between 51-102% AMI
 3 units occupied by households earning less 50% AMI
 Total number of properties acquired and land-banked
 0 properties acquired and land banked
 Total number of units demolished
 0 properties acquired and demolished

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP-02, Purchase and Rehabilitation	\$0.00	\$4,050,361.72	\$2,436,971.72
NSP-06, Administration	\$0.00	\$391,279.00	\$129,900.00



Activities

Project # / Title: NSP-02 / Purchase and Rehabilitation

Grantee Activity Number: CHAD-1-A
Activity Title: C.H,A,D, Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP-02

Projected Start Date:

05/21/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Purchase and Rehabilitation

Projected End Date:

03/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Community Housing Association of DuPage

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$379,345.00
Total Budget	\$0.00	\$379,345.00
Total Obligated	\$0.00	\$379,345.00
Total Funds Drawdown	\$0.00	\$379,345.00
Program Funds Drawdown	\$0.00	\$379,345.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$379,345.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CHAD will acquiring foreclosed properties within the areas of greatest need as established by Kane County's Substantial Amendment.

Location Description:

CHAD will acquiring foreclosed properties within the areas of greatest need as established by Kane County's Substantial Amendment.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/3	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired voluntarily	0		0/3	
Total acquisition compensation to	0		0/365000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/3	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/0	0/3	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DHA-1-R
Activity Title:	DHA Management Inc. -- Rehab

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP-02

Project Title:
Purchase and Rehabilitation

Projected Start Date:
05/10/2010

Projected End Date:
03/01/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
DHA Management, Inc.

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$315,934.73
Total Budget	\$0.00	\$315,934.73
Total Obligated	\$0.00	\$315,934.73
Total Funds Drawdown	\$0.00	\$315,934.73
Program Funds Drawdown	\$0.00	\$196,413.34
Program Income Drawdown	\$0.00	\$119,521.39
Program Income Received	\$20,000.00	\$357,311.73
Total Funds Expended	\$0.00	\$315,934.73
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

DHA Management Inc will rehab foreclosed properties with in theCity of St. Charles, the Village of North Aurora and Village of South Elgin which Kane County has set as priority areas for NSP funds.

Location Description:

DHA Management Inc will rehab foreclosed properties with in theCity of St. Charles, the Village of North Aurora and Village of South Elgin which Kane County has set as priority areas for NSP funds.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
#Energy Star Replacement	0	19/2
#Additional Attic/Roof Insulation	0	1/0



#High efficiency heating plants	0	2/2
#Efficient AC added/replaced	0	2/0
#Replaced thermostats	0	2/0
#Replaced hot water heaters	0	2/2
#Light Fixtures (indoors) replaced	0	69/0
#Light fixtures (outdoors)	0	7/0
#Refrigerators replaced	0	2/2
#Clothes washers replaced	0	1/0
#Dishwashers replaced	0	2/2
#Units with solar panels	0	0/0
#Low flow toilets	0	5/2
#Low flow showerheads	0	4/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	2/2
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	2/2	0.00
# Owner Households	0	0	0	0/0	0/2	2/2	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HFHNV0001

Activity Title: HFH of Northern Fox Valley Acq & Rehab

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP-02

Projected Start Date:

07/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Purchase and Rehabilitation

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Habitat for Humanity of Northern Fox Valley

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$502,760.54
Total Budget	\$0.00	\$502,760.54
Total Obligated	\$0.00	\$502,759.54
Total Funds Drawdown	\$0.00	\$400,482.18
Program Funds Drawdown	\$0.00	\$48,513.96
Program Income Drawdown	\$0.00	\$351,968.22
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,482.18
Habitat for Humanity of Northern Fox Valley	\$0.00	\$400,482.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Kane County and its Development Partner Habitat for Humanity of Northern Fox Valley will purchase and rehabilitate 6 units of foreclosed or abandoned single family homes that will then be sold to homeowners who earn less than 50% of Area Median Income.

Location Description:

Activity will focus on areas of greatest needs north of IL Highway 38, including Unincorporated areas of Kane County, the City of St. Charles, and the Village of Carpentersville.

Activity Progress Narrative:

Habitat for Humanity is under contract to complete the acquisition and rehabilitation of 7 foreclosed units within the Areas of Greatest

Need established by the Kane County Substantial Amendment. All units will be available to households at or below 50% of Area Median Income.

Five units have been completed, one unit has been purchased, and staff from Habitat are in the process of identifying the final unit.

148 Soix Avenue; Carpentersville

Unit Purchased, Rehab Planning underway.

158 Soix Avenue; Carpentersville

Unit was sold to a qualified household 07/02/2014.



39 Robin Road; Carpenetersville
 Unit was sold to a qualified household 02/12/2016.
 394 Tee Lane; Carpentersville
 Unit was sold to a qualified household 05/17/2017.
 128 Mora Road; Carpentersville
 Unit was sold to a qualified household 05/04/2017.
 2120 Tepee Lane; Carpentersville
 Unit was sold to a qualified household 09/28/2017.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/6	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/6	
# of Singlefamily Units	0		1/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner Households	0	0	0	0/6	0/0	0/6	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$502,760.54
Total Other Funding Sources	\$0.00

Project # / Title: NSP-06 / Administration

Grantee Activity Number:	Administration
Activity Title:	County Administration

Activity Category: Administration	Activity Status: Under Way
Project Number: NSP-06	Project Title: Administration
Projected Start Date:	Projected End Date:



03/31/2009

03/31/2013

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Kane County

Overall	Jul 1 thru Sep 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$377,769.25
Total Budget	\$0.00	\$377,769.25
Total Obligated	\$0.00	\$338,408.55
Total Funds Drawdown	\$0.00	\$338,408.55
Program Funds Drawdown	\$0.00	\$129,900.00
Program Income Drawdown	\$0.00	\$208,508.55
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$339,517.01
Kane County	\$0.00	\$339,517.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide funds to cover expenses associated with administration of the NSP along with pre-award administrative costs from October 2008.

Location Description:

County-wide

Activity Progress Narrative:

In accordance with NSP rules and regulations, ten percent (10%) of the Kane County's NSP allocation and program income will be used for general administration and planning costs for implementation of the program. The Neighborhood Stabilization Program limits administration fund to 10% of the total entitlement amount and program received by the grantee. Below is summary of Kane County's administration expenditures:

10% of Grant Amount:
\$257,636.00

10% of Program Income:
\$173,563.65

Total Admin Funds Available:
\$431,199.65

Total Admin Funds Expended:
\$339,517.01

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$377,769.25
Total Other Funding Sources	\$0.00

