

**Grantee: Kane County, IL**

**Grant: B-08-UN-17-0003**

**October 1, 2010 thru December 31, 2010 Performance Report**

**Grant Number:**

B-08-UN-17-0003

**Obligation Date:****Grantee Name:**

Kane County, IL

**Award Date:****Grant Amount:**

\$2,576,369.00

**Contract End Date:****Grant Status:**

Active

**Review by HUD:**

Submitted - Await for Review

**QPR Contact:**

Joshua Beck

**Disasters:****Declaration Number**

NSP

**Narratives****Areas of Greatest Need:**

Excessive foreclosures in Kane County program areas.

**Distribution and and Uses of Funds:**

We need to stem the tide of foreclosures.

**Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****This Report Period****To Date****Total Projected Budget from All Sources**

N/A

\$2,576,369.00

**Total CDBG Program Funds Budgeted**

N/A

\$2,576,369.00

**Program Funds Drawdown**

\$47,570.60

\$1,371,354.35

**Obligated CDBG DR Funds**

(\$6,000.00)

\$2,570,369.00

**Expended CDBG DR Funds**

\$97,975.27

\$336,729.35

Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$386,455.35	\$0.00
Limit on Admin/Planning	\$257,636.90	\$51,900.00
Limit on State Admin	\$0.00	\$0.00

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$644,092.25	\$644,092.00

## Overall Progress Narrative:

As of December 31, 2010 Kane County and its development partners in the Neighborhood Stabilization Program have purchased 12 single family homes that are in severe distress within the Areas of Greatest Need identified by the countys Substantial Amendment submitted to the Department of Housing and Urban Development in the fall of 2008. Seven units have been purchased in the Village of Carpentersville; Three units have been purchased in the Village of South Elgin; one unit has been purchased in the Village of North Aurora; one unit in St. Charles; and one unit in the unincorporated area of Aurora Township. Rehabilitation has begun on ten of the twelve units that have been purchased, with rehabilitation completed on one unit.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
NSP-01, Financing Mechanisms	\$0.00	\$0.00	\$0.00
NSP-02, Purchase and Rehabilitation	\$29,570.60	\$2,318,733.00	\$1,319,454.35
NSP-04, Demolition	\$0.00	\$0.00	\$0.00
NSP-05, Redevelopment	\$0.00	\$0.00	\$0.00
NSP-06, Administration	\$18,000.00	\$257,636.00	\$51,900.00

## Activities

<b>Grantee Activity Number:</b>	<b>Administration</b>
<b>Activity Title:</b>	<b>County Administration</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

NSP-06

**Project Title:**

Administration

**Projected Start Date:**

03/31/2009

**Projected End Date:**

03/31/2013

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Kane County

**Overall**

**Oct 1 thru Dec 31, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$257,636.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$257,636.00
<b>Program Funds Drawdown</b>	\$18,000.00	\$51,900.00
<b>Obligated CDBG DR Funds</b>	(\$6,000.00)	\$251,636.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$14,900.00
Kane County	\$0.00	\$14,900.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Provide funds to cover expenses associated with administration of the NSP along with pre-award administrative costs from October 2008.

**Location Description:**

County-wide

**Activity Progress Narrative:**

Kane County is moving forward with the implementation of the Neighborhood Stabilization program. Administration funds are being used to pay for staff costs that have occurred with the implementation of this program.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** CHAD-1-A  
**Activity Title:** C.H,A,D, Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

NSP-02

**Projected Start Date:**

05/21/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Purchase and Rehabilitation

**Projected End Date:**

03/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Housing Association of DuPage

**Overall**

**Oct 1 thru Dec 31, 2010**

**To Date**

<b>Total Projected Budget from All Sources</b>	N/A	\$379,345.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$379,345.00
<b>Program Funds Drawdown</b>	\$0.00	\$379,345.00
<b>Obligated CDBG DR Funds</b>	(\$2,280.00)	\$379,345.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$0.00
Community Housing Association of DuPage	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

CHAD will acquiring foreclosed properties with in the Villages of North Aurora and South Elign which Kane County has set as priority areas for NSP funds.

**Location Description:**

CHAD will acquiring foreclosed properties with in the Villages of North Aurora and South Elign which Kane County has set as priority areas for NSP funds.

**Activity Progress Narrative:**

CHAD will acquiring foreclosed properties with in the Villages of North Aurora and South Elign which Kane County has set as priority areas for NSP funds. CHAD has completed the acquisition of all units within Kane County's NSP program.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/3
Total acquisition compensation to	0	0/365000

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/3	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Total Households	0	0	0	0/3	0/0	0/3	0
# of Persons benefitting	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** CHAD-1-R  
**Activity Title:** C.H.A.D. -- Rehabilitation

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSP-02

**Projected Start Date:**

05/21/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Purchase and Rehabilitation

**Projected End Date:**

03/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Housing Association of DuPage

Overall	Oct 1 thru Dec 31, 2010	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$264,747.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$264,747.00
<b>Program Funds Drawdown</b>	\$12,390.41	\$12,390.41
<b>Obligated CDBG DR Funds</b>	\$2,280.00	\$264,747.00
<b>Expended CDBG DR Funds</b>	\$12,390.41	\$12,390.41
Community Housing Association of DuPage	\$12,390.41	\$12,390.41
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

CHAD will rehabing foreclosed properties with in the Villages of North Aurora and South Elgin which Kane County has set as priority areas for NSP funds.

**Location Description:**

CHAD will rehabing foreclosed properties with in the Villages of North Aurora and South Elgin which Kane County has set as priority areas for NSP funds.

**Activity Progress Narrative:**

As of December 31, 2010 Community Housing Association of DuPage has completed the purchase of three single family homes in each of the following locations; Village of South Elgin, Village of North Aurora, and Unincorporated Area of Aurora Township. All three units will be used to provide affordable housing to households earning less that 50% of Area Median Income.

Rehab is 90% complete on the North Aurora unit, 25% on the South Elgin unit, and the final plans are being completed for the rehab of the Aurora Township unit.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3
#Energy Star Replacement Windows	0	0/3
#Additional Attic/Roof Insulation	0	0/3

#High efficiency heating plants	0	0/3
#Efficient AC added/replaced	0	0/3
#Replaced thermostats	0	0/3
#Replaced hot water heaters	0	0/3
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/0
#Refrigerators replaced	0	0/3
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/3
#Units with solar panels	0	0/0
#Low flow toilets	0	0/3
#Low flow showerheads	0	0/3
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/3
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/3

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Total Households	0	0	0	0/3	0/0	0/3	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>DHA-1-A</b>
<b>Activity Title:</b>	<b>DHA Management Inc. -- Acquisition</b>

**Activity Category:**

Acquisition - general

**Project Number:**

NSP-02

**Projected Start Date:**

05/10/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Purchase and Rehabilitation

**Projected End Date:**

03/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

DHA Management, Inc.

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$283,503.73
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$283,503.73
<b>Program Funds Drawdown</b>	\$15,880.19	\$283,503.73
<b>Obligated CDBG DR Funds</b>	(\$13,394.81)	\$283,503.73
<b>Expended CDBG DR Funds</b>	\$15,880.19	\$150,103.73
DHA Management, Inc.	\$15,880.19	\$150,103.73
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DHA Management Inc will acquiring foreclosed properties with in theCity of St. Charles, the Village of North Aurora and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Location Description:**

DHA Management Inc will acquiring foreclosed properties with in theCity of St. Charles, the Village of North Aurora and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Activity Progress Narrative:**

As of December, 2010 DHA Management Inc has completed the purchase of two single family homes in the Village of South Elgin and the Village of St. Charles.

Extensive rehabilitation has been required on the South Elgin unit, rehabilitation is 100% complete, this unit was available as of December 20th, 2010 for a homebuyer at or below 120% of Area Median Income. The final unit for the DHA program was purchased in Novemeber 2010 in St. Charles.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/2
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0

# of Parcels acquired voluntarily	0	1/2
Total acquisition compensation to	0	119900/259000

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Total Households	0	0	0	0/0	0/2	0/2	0
# of Persons benefitting	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>DHA-1-R</b>
<b>Activity Title:</b>	<b>DHA Management Inc. -- Rehab</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

NSP-02

**Project Title:**

Purchase and Rehabilitation

**Projected Start Date:**

05/10/2010

**Projected End Date:**

03/01/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

DHA Management, Inc.

Overall	Oct 1 thru Dec 31, 2010	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$142,696.27
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$142,696.27
<b>Program Funds Drawdown</b>	\$0.00	\$68,404.67
<b>Obligated CDBG DR Funds</b>	\$13,394.81	\$142,696.27
<b>Expended CDBG DR Funds</b>	\$68,404.67	\$68,404.67
DHA Management, Inc.	\$68,404.67	\$68,404.67
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

DHA Management Inc will rehab foreclosed properties with in theCity of St. Charles, the Village of North Aurora and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Location Description:**

DHA Management Inc will rehab foreclosed properties with in theCity of St. Charles, the Village of North Aurora and Village of South Elign which Kane County has set as priority areas for NSP funds.

**Activity Progress Narrative:**

As of December 31, 2010 DHA Management Inc has completed the purchase of the two single family homes in the Village of South Elgin and Village of St. Charles. Extensive rehabilitation has been required on the first unit, rehabilitation is 100% complete, this unit is currently available for a homebuyer at or below 120% of Area Median Income. DHA Management Inc completed the purchase of the second unit in their NSP program.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/2
#Energy Star Replacement Windows	0	0/2
#Additional Attic/Roof Insulation	0	0/0
#High efficiency heating plants	0	0/2
#Efficient AC added/replaced	0	0/0

#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/2
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/0
#Refrigerators replaced	0	0/2
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/2
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/2
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/2

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Total Households	0	0	0	0/0	0/2	0/2	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>MHL-1-A</b>
<b>Activity Title:</b>	<b>Mercy Housing Lakefront -- Acquisition</b>

**Activity Category:**

Acquisition - general

**Project Number:**

NSP-02

**Projected Start Date:**

05/28/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Purchase and Rehabilitation

**Projected End Date:**

03/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Mercy Housing LakeFront

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$574,722.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$574,722.00
<b>Program Funds Drawdown</b>	\$0.00	\$574,510.54
<b>Obligated CDBG DR Funds</b>	\$0.00	\$574,722.00
<b>Expended CDBG DR Funds</b>	\$0.00	\$89,630.54
Mercy Housing LakeFront	\$0.00	\$89,630.54
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Mercy Housing Lakefront will be acquiring foreclosed properties with in the City of St. Charles, the Village of North Aurora, the Village of Carpentersville, and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Location Description:**

Mercy Housing Lakefront will be acquiring foreclosed properties with in the City of St. Charles, the Village of North Aurora, the Village of Carpentersville, and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Activity Progress Narrative:**

As of December 30, 2010 Mercy Housing Lakefront and its partners have completed the purchase of eight single family homes in the Village of South Elgin and the Village of Carpentersville. All eight units will be used to provide affordable homebuyer options to households earning less that 120% of Area Median Income. Rehabilitation cost for all eight units are finalized and rehabilitation has begun on all the units. Rehabilitation on units will be complete between February 1st, 2011 thru March 31st, 2011.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/8
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0

# of Parcels acquired voluntarily	0	2/8
Total acquisition compensation to	0	144000/480000

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Total Households	0	0	0	0/0	0/8	0/8	0
# of Persons benefitting	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>MHL-1-R</b>
<b>Activity Title:</b>	<b>Mercy Housing Lakefront -- Rehab</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

NSP-02

**Project Title:**

Purchase and Rehabilitation

**Projected Start Date:**

05/28/2010

**Projected End Date:**

03/01/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Mercy Housing LakeFront

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$673,719.00
<b>Total CDBG Program Funds Budgeted</b>	N/A	\$673,719.00
<b>Program Funds Drawdown</b>	\$1,300.00	\$1,300.00
<b>Obligated CDBG DR Funds</b>	\$0.00	\$673,719.00
<b>Expended CDBG DR Funds</b>	\$1,300.00	\$1,300.00
Mercy Housing LakeFront	\$1,300.00	\$1,300.00
<b>Match Contributed</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00

**Activity Description:**

Mercy Housing Lakefront will be rehabing foreclosed properties with in the City of St. Charles, the Village of North Aurora, the Village of Carpentersville, and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Location Description:**

Mercy Housing Lakefront will be rehabing foreclosed properties with in the City of St. Charles, the Village of North Aurora, the Village of Carpentersville, and Village of South Elgin which Kane County has set as priority areas for NSP funds.

**Activity Progress Narrative:**

As of December 31, 2010 Mercy Housing Lakefront and its partners have completed the purchase of eight single family homes in the Village of South Elgin and the Village of Carpentersville. All eight units will be used to provide affordable homebuyer options to households earning less that 120% of Area Median Income. Rehabilitation cost for all eight units are finalized and rehabilitation has begun on all the units. Rehabilitation of all units will be complete between February 1st, 2011 thru March 31st, 2011.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/8
<b>#Energy Star Replacement Windows</b>	0	0/0
<b>#Additional Attic/Roof Insulation</b>	0	0/0
<b>#High efficiency heating plants</b>	0	0/8

#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/8
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/0
#Refrigerators replaced	0	0/8
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/8
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/8
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Total Households	0	0	0	0/0	0/32	0/32	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	